

SAMPLE WELL COMPLETION REPORT – for demo only

Well name: HGJ-77

Field: Hugrijan

Operator: Oil India Limited

Rig: E-1400-7

Report date: 2019-03-14

Latitude: 27.4612 Longitude: 95.3488

Total depth: 3620 m

Formation tops

Dhekiajuli top: 240 m

Namsang top: 1120 m

Girujan Clay top: 1540 m

Tipam Sandstone top: 2105 m

Barail top: 2560 m

Kopili Shale top: 3140 m

Sylhet Limestone top: 3390 m

Drilling history and problems

While drilling the 12 1/4 in hole at 1685 m in Girujan Clay the string got stuck during a connection with 45 t overpull. Cause: swelling clay closing the hole. Jarred down 30 times and spotted a pipe-freeing pill, free after 14 hrs. Lesson: back-ream every stand and keep KCl above 7% through Girujan.

Partial losses of 25 bbl/hr were observed at 2190 m in Tipam Sandstone due to depleted sands. Pumped 60 bbl LCM pill and reduced flow rate, losses cured after 6 hrs.

At 3172 m in Kopili Shale a pit gain of 12 bbl was seen and flow check was positive. Shut in the well and circulated out the kick with the Driller's method, raised mud weight from 11.4 to 11.9 ppg. Lesson: raise mud weight to 11.9 ppg before entering Kopili.

Poor bond was seen on the CBL across Tipam on the 9 5/8 in casing due to mud channelling. Squeezed 40 bbl slurry.

Rig repair: top drive breakdown at 2890 m, 9 hrs NPT.

Lessons learnt

Lessons learnt: pre-treat mud with LCM 50 m above the Tipam top and use a lightweight lead slurry across Tipam.

This document is SAMPLE data generated for the eRTMAC NWIS prototype.